



July 29, 2021
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of – 08-02-2021 thru 08-06-2021

Current Phase – 1- Building E – C

Anticipated impacts for the week starting 08-02-2021 and ending 08-06-2021.

- Bldg. E - Excavation and soils export will be ongoing as we install underground utilities. This will impact Arcand Street.
- Bldg. E - Underground Utilities will be installed on site – no disruption anticipated.
- Bldg. E - Concrete Slab Placements – Planned for 08-03/04-2021.
- Building C is underway for the future elevator – temporary partitions – floor protection is complete, and construction are isolated. The demolition is ongoing and new structure will be ongoing with the CMU elevator Shaft being constructed soon after – this will continue through the summer months – complete prior to start of fall semester. The Foundation and Rebuilding of the adjacent rooms will begin 07-26-2021 and continue for the remainder of the Summer of 2021 with limited deliveries and little or no impact anticipated.

Sincerely,
Mike Moore
General Superintendent -
Suffolk

