



December 3, 2021  
Lowell High School Project  
Weekly Construction Impact Narrative  
For the Week of 12-05-2021 thru 12-11-2021

### Current Phase – 1- Building E

Anticipated impacts for the week starting 12-05-2021 thru 12-11-2021:

- Bldg. E – Utility Work will continue, with a focus on the components required for the Permanent Power Service. No disruptions anticipated.
- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of December. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Exterior Masonry Veneer installation along the loading dock access road will occur throughout the month of December. Coordination with school deliveries will continue.
- Bldg. E – Stair G Installation will commence. No disruptions anticipated.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

