



December 19, 2021  
Lowell High School Project  
Weekly Construction Impact Narrative  
For the Week of 12-19-2021 thru 12-26-2021

### Current Phase – 1- Building E

Anticipated impacts for the week starting 12-19-2021 thru 12-26-2021:

- Bldg. E – Utility Work will continue, with a focus on the components required for the Permanent Power Service. No disruptions anticipated.
- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of December. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Exterior Masonry Veneer installation along the loading dock access road will occur for the remainder of this week. School deliveries and dumpster access will remain relocated / rerouted to the front of the school for the remainder of this week.
- Bldg. E – Stair G Installation will be completed, and concrete landings and stair pans will be completed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will commence; specifically, drywall / taping / sanding activities at select 'early' rooms (i.e. backbone MEP spaces), along with painting activities in these same spaces and the overhead in the gym.
- Bldg. C – Project P1.04 – Early Elevator Enabling Work will restart, to take advantage of Christmas Break. Trades will be working within the occupied building for the duration of Christmas Break, to push the elevator shaft work along as quickly as possible. Temporary containments will be erected within the building, and dedicated labor will be provided to ensure continuous cleaning & minimal impacts to the occupied building. Weekend work and extended work days will be included.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

