



November 5, 2021
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 11-07-2021 thru 11-14-2021

Current Phase – 1- Building E

Anticipated impacts for the week starting 11-07-2021 thru 11-14-2021

- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of November. Material deliveries from Arcand Drive will be frequent. Police detail will be provided.
- Bldg. E – Framing, Sheathing, and A/VB installation along the loading dock access road will continue throughout the month of November. Coordination with school deliveries will continue.
- Bldg. E – Concrete Placement to occur on 11/09/21. Equipment and concrete trucks to access site via the Dutton Street Extension and Arcand Drive. Police detail will be provided.
- Bldg. E – Temporary Stair Tower Removal to begin starting 11/12/21. No disruptions anticipated.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

